

MAZAGON DOCK SHIPBUILDERS LIMITED
 भारतीय नौका निर्माणकर्ता लिमिटेड
OTS-TS, Section OTS Dept.
 माझगाव-महाराष्ट्री नौका

ANNEXURE "D"
अनुसूचना 'द'

Month: March 2026
 मास : मार्च २०२६

मास के दौरान समाप्त अथवा केवल अंशिक अंशदान विवेक और वेबसाइट पर पोस्टिंग
MONTHLY COMPLIANCE REPORT FOR CONTRACTS CONCLUDED AND POSTED ON WEBSITE

Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid / S/T)	Last Date of Receipt of Tender	Nos. of Tenders Received	Nos & Names of Parties Qualified after Techno-Commercial Evaluation	Nos & Names of Parties Not Qualified after Techno-commercial Evaluation	Whether Contract awarded to Lowest Tendered	Order No.	Order Date	Name of Contractor	Value of Contract in Rupees.	Scheduled Date of completion of Supplies	Actual Date of start of Work	Actual Date of Completion	Reason for Delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Works Ordered under normal tendering process (केवल विवेक के माध्यम से अंशदान)																	
1900000232	Installation of Cylindrical Rubber Fender at Nhava Yard of MDL, Mumbai	Web	13.03.2026	Two Bid	20.03.2026	1. ENTERPRISING ENTERPRISE LLP 2. Ratnashree construction company	ENTERPRISING ENTERPRISE	1. Ratnashree construction company	YES	3480000164	27.03.2026	ENTERPRISING ENTERPRISE LLP	32,11,360.56	04.05.2026	Mobilisation in progress.	04.05.2026 (Schedule as per PO)	NIL